

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #21			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TASK ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #22			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00	2/20/2010	Extension of time only	10/31/2010	\$ -
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	12/8/2011	Provide the 30% design of stormwater conveyance and water quality facilities for the transit infrastructure. Additional effort for stormwater related tasks.	6/30/2012	\$ 415,873.60
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #22			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TASK ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #23			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00	5/1/2010	Reallocate funds	9/30/2010	\$ -
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	12/13/2011	Field data collection for off-site natural resource mitigation - OR side. Survey and mapping for Transit. Supplemental surveying & ROW services.	6/30/2012	\$ 642,659.61
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #23			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #24			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00	10/19/2010	Time Extension Only	12/31/2010	\$ -
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	12/13/2011	Provide a Draft Project Delivery and Procurement Plan. (PDPP) & Final PDPP Version 1.	6/30/2012	\$ 49,912.20
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #24			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TASK ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #25			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00	1/26/2011	Time Extension Only	5/31/2011	\$ -
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	12/20/2011	Develop bid quantities & cost estimates for various highway approach bridges. Additional analysis of bridge substructure.	6/30/2012	\$ 127,588.00
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				



**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #25			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TASK ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #26			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00	2/11/2011	Reallocation of Funds Only	5/31/2011	\$ -
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	1/16/2012	Coordinate w/ other agencies, provide project mgmt, public involvement and other activities through 4/12. Initiate permitting with regulatory agencies. Mitigating monitoring planning, assist ODOT & CRC	6/30/2012	\$ 675,307.63
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #26			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #27			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00	5/24/2011	Adjustment of each consultants budget to match the expended balance in preparation for closing task order.	5/31/2011	\$ (2,429,195.96)
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	1/24/2012	Data collection from existing navigation users as well as Columbia River data to be included in a report. Inclusion of Vessel Impact Analysis white paper	6/30/2012	\$ 281,713.70
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #27			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #28			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	2/3/2012	Additional support for the financial and institutional structures team.	6/30/2012	\$ 272,757.00
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #28			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #29			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	3/1/2012	Delete scope and budget from consultant to sub-consultants. RE: staffing changes.	12/31/2012	\$ (69,432.52)
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				



**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #29			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TASK ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #30			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	3/1/2012	Increase in labor costs for changes in scope assumptions. Decreases direct expense budget due to changes in work approach. Deletes work to support construction phase of drilled shaft and driven pile test program.	12/31/2012	\$ (89,780.00)
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #30			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #31			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	3/8/2012	Advancement of the projects design and extend the work effort through 6/30/12 for Task elements 1.0, 2.0, & 4.0.	12/31/2012	\$ 2,348,110.03
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #31			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #32			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	4/12/2012	Participate in an additional CEVP workshop in April 2012	12/31/2012	\$ -
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #32			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #33			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	4/23/2012	Assist STATE in obtaining rights of entry for properties.	12/31/2012	\$ 20,375.52
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				



**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #33			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #34			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	4/27/2012	Additional scope for an off-site natural resource mitigation survey near Hood River. Supplemental surveying & ROW services.	12/31/2012	\$ 69,108.53
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #34			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #35			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	3/1/2012	Continuing support for cost estimating	12/31/2012	\$ 18,800.00
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #35			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TASK ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #36			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	8/11/2011	Additional mgmt of the transportation planning team. Contribute to monthly progress reports. Coordinate with other discipline teams. Prepare for and attend meetings. Attend monthly	12/31/2012	\$ 2,073,448.77
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				

**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #36			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #37			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	6/4/2012	Prepare Stormwater Mgmt Report based on Stormwater Design Report.	12/31/2012	\$ 31,320.00
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				



**COLUMBIA RIVER CROSSING  
 CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
 ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
 SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #37			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AN	Provide for off-site natural resource mitigation for the OR side of the project.	3/17/2012	6/30/2012	110,713.32				
AO	Investigate, prepare, & analyze a conceptual design to achieve the highest vertical clearance possible. Develop up to 5 design concepts.	3/12/2012	12/31/2012	280,398.57				
AP	Provide a Project Controls Task Lead for the project & develop a plan to implement updated project controls software systems.	4/23/2012	11/30/2012	119,284.50				
AQ	Ongoing meeting attendance. Ongoing mgmt & admin of bridge & geotechnical for 4 months. Develop new structural & geotechnical design criteria.	3/28/2012	9/30/2012	259,535.00				
AR	Resolve key project issues identified through the 30% engineering phase & to advance design toward the Full Funding Grant Agreement (FFGA)	3/30/2012	12/31/2012	3,727,068.31				
AS	Continue with federal, state, and local permitting for the initial package of the CRC project.	5/16/2012	12/31/2012	1,460,970.98				
AT	Strategize and develop a clear path for obtaining a Section 9 Coast Guard Bridge Permit.	5/29/2012	12/31/2012	264,424.24				
AU	<i>Unknown - Provided with payment documents only (do not currently have Task Order)</i>	Unknown	Unknown	4,578,665.77				
				<b>\$ 89,763,271.32</b>				

**COLUMBIA RIVER CROSSING  
CONTRACT Y9245 - DAVID EVANS ASSOCIATES  
ALL TAKS ORDERS AND CHANGE ORDERS (i.e. Task Order Amendments)  
SUBJECT TO CHANGE (LAST DATES PROVIDED = MAY 2012)**

					Change Order #38			
Task Order	Description	Start Date	End Date	Original Amount	Change Order Date	Description	New End Date	Amount
AA	Provide MPD Process Scoping for I-5 CRC	5/16/2005	11/30/2005	250,000.00				
AB	Perform Services to Jump Start CRC Project	5/31/2005	10/31/2005	100,000.00				
AC	Refine Purpose and need, Confirm range of Alternatives for DEIS, Identify and form recommendations on procurement process	11/1/2005	4/1/2007	16,008,709.20				
AD	Publish DEIS, Prepared Draft and Final LPA, Prepare PE Application for New Starts, Identify & Form Recommendations for delivery of final design and construction	3/1/2007	6/30/2008	23,678,649.00				
AE	Provide scoping for the next phase of work for CRC (Task AF)	1/21/2008	7/31/2008	75,000.00				
AF	Obtain LPA, Publish FEIS, Obtain full funding grant from FTA, and obtain a Record of Decision	9/1/2008	12/31/2009	21,585,274.00				
AG	Scoping for SR 500 Interchange and Victory Braid in anticipation of receiving 2009 ARRA Funds.	10/15/2009	4/30/2010	100,000.00				
AH	Advance the CRC Project through the DEIS and begin the FEIS and Biological Assessment activities	5/1/2010	5/31/2011	15,791,944.00	6/5/2012	Additional support to outreach efforts and attend stakeholder & public meetings as required.	12/31/2012	\$ 35,175.00
AI	Coordinating, reviewing and presenting information to support the IRP	5/1/2010	9/30/2010	450,600.00				
AJ	Prepare scope for 100% design for advertising packages for March 30, 2012.	7/1/2010	12/31/2011	150,000.00				
AK	Support of implementing a panel of experts to review the constructability of the CRC.	10/1/2010	3/31/2011	322,500.00				
AL	Provide surveying services, mapping of existing BNSF & other facilities, parcel descriptions and a Record of Survey.	1/16/2012	6/30/2012	133,000.00				
AM	Provide support for the Drilled Shaft & Driven Pile Test Program. Includes preparation of Field Documentation Report	1/26/2012	6/30/2012	316,534.43				